

BRIDGEPULSE · DESIGN DECISION RECORD

BridgePulse TRL 2 review decisions

Open Hardware Portfolio · amishchadha.com

DOCUMENT CONTROL

Document ID	BRP-DDR-001	Version	0.1
Status	Draft	Date	2026-09-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/bridgepulse		
Source	docs/decisions/0001-trl2-review-decisions.md @ 5054963		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-09-25	Amish Chadha	Record the TRL 2 review recommendations adopted for TRL 3 work under Amish's 2026-09-25 instruction, and the items that remain open

0001: TRL 2 review decisions

- **Date:** 2026-09-25
- **Status:** proposed. The recommendations in items D1 to D11 are adopted for TRL 3 work pending Amish's review; items O1 to O3 remain "Proposed, awaiting Amish".

■ Context

The TRL 2 review note (docs/REVIEW.md , session 2026-09-25, /populate) listed ten items as "Proposed, awaiting Amish", and the design precis BRP-PRC-001 v0.2 listed eight key design choices, all marked proposed. On 2026-09-25 Amish asked for this batch of Design Molecule repos to be taken through the usual process with the instruction "you know the drill, nothing gets past TRL 3". He has not reviewed this repo's items one by one. Every item that carried a recommendation is therefore adopted as recommended for TRL 3 work, open for his review. Items without a recommendation stay open. Nothing here is recorded as decided or approved by Amish.

■ Options considered

The options for each item are those listed in docs/REVIEW.md (session 2026-09-25, /populate) and in BRP-PRC-001 v0.2, Key design choices.

■ Decision

Table 1. Items adopted for TRL 3 work.

#	Item	Adopted recommendation	Status
D1	Budget and R12 (review item 1)	Option (a): keep <code>budget_usd</code> at \$250 and redefine R12 as "BridgePulse-specific parts \$250 or less", with the FieldNode core costed in its own repo and the complete-system cost always stated beside it. No new budget figure was recommended	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D2	Excitation (review item 2)	Ambient vibration only, no shaker or impact hammer, for TRL 3; revisit if quiet footbridges give no clear peaks	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D3	Recording pattern (review item 3)	Hourly 10 minute windows rather than continuous recording	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D4	Layout (review item 4)	Separate sensor hub on the girder; FieldNode core on a handrail post	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D5	Strain gauges (review item 5)	Foil gauge half-bridges with dummy gauges, for cost, with drift checked early	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D6	Accelerometers (review item 6)	One accelerometer at midspan; a second at quarter span kept as a later option	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D7	Hub microcontroller (review item 7)	RP2040 class, for cost and tooling	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D8	Alert policy and public view (review item 9)	Flags go only to the owner's engineer; the public CityTwin view shows monitoring status only	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D9	Temperature-compensated trend (precis choice 4)	A frequency band learned from the bridge's own baseline, with at least four weeks of data before any flag and a full year to cover seasons, instead of fixed limits	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D10	Shared lab components (precis choice 7)	Built on FieldNode (power, radio, one M12 sensor port), TwinKit and CityTwin	Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review
D11	Pitch and problem		Adopted as recommended for TRL 3 under Amish's

#	Item	Adopted recommendation	Status
		The TRL 2 note recommended no change: the figures found support them. The pitch and problem lines in <code>project.yaml</code> and <code>README.md</code> are unchanged	2026-09-25 instruction, open for his review

Table 2. Items that remain open.

#	Item	Status
01	FieldNode sensor port pinout and protocol (review item 8). No recommendation was made; it is to be agreed with the FieldNode project, whose own pinout is also open (FND-DDR-001, 02). For TRL 3 work this repo assumes FieldNode's candidate (pin 1 switched rail, 2 data A, 3 ground, 4 data B, 5 analog) with RS-485 on pins 2 and 4 and the rail at 5 V; this is a working assumption, not a choice.	Proposed, awaiting Amish and the FieldNode project
02	First host bridge and co-design partner (review item 10). No preference stated and no recommendation made.	Proposed, awaiting Amish
03	Data ownership and what is published beyond monitoring status (precis open question 7). No recommendation was made.	Proposed, awaiting Amish

■ Consequences

- `project.yaml` : only the TRL fields and the evidence list change. `budget_usd` stays at \$250, and the pitch and problem are unchanged (D11).
- BRP-PRB-001, BRP-PRC-001 and BRP-REQ-001 are revised to v0.3. The design choices in the precis are no longer described as "proposed"; they are adopted for TRL 3 work pending Amish's review.
- Requirement R12 is redefined per D1: the target is BridgePulse-specific parts of \$250 or less, with the complete cost including the FieldNode core stated beside it. No other target changes as a result of these decisions.
- The TRL 3 calculations (BRP-CAL-001) led to design changes within these decisions: the mounting plate now stands on the bottom flange and is jacked against the top flange, so that the hub's mounting resonance clears the measured band; the hub is powered from FieldNode's switched 5 V rail and is off between records; it post-processes each record from the microSD card; and the frequency is estimated by a curve fit rather than peak picking.
- BRP-CAL-001 finds R2 not met on the example footbridge because walkers' mass shifts the frequency, and R7 at risk in US915 and AS923. The responses to these are proposed in `docs/REVIEW.md` and are not decided by this record.
- TRL 4 is on hold by Amish's instruction. Nothing in this record authorizes building or testing.